

# PUBLIC WORKS PROJECT STATUS REPORT

## CIP PROJECTS:

### STREET IMPROVEMENT PROJECTS

#### 1. Project No. 675 – Sepulveda Bridge Widening from Alameda to East City Limit

Location: Sepulveda Blvd. from Alameda to East City Limit

Description: The project involves the widening and improvement of the roadway and bridge along Sepulveda Boulevard to provide three lanes of traffic in both directions, construction of new sidewalk, relocation of existing electrical poles, and the modification of the existing traffic signal.

Budget: \$7,091,999.00

#### Status:

- Design is ~~99%~~ complete and is awaiting approvals from LA County, USACE, LARWQB. SCE needs to finalize the design of their relocations and provide a schedule to the City for the relocations. The City will advertise the project once the approvals are complete and SCE provides a construction schedule.
- Staff received an updated cost estimate of \$12M from the Consultant, the cost increase is due to inflation from 2016, changes in the structural section to avoid conflict with existing utility lines, and to meet the current design code.
- Staff ~~submitted will be submitting~~ request for additional \$5M funding to Metro, [expecting to hear back from Metro in first quarter of 2022.](#)

#### 2. Project No. 1393-3: Citywide Annual Overlay Program and Project No. 1411-3: Citywide Annual Concrete Replacement Program

Location: Victoria Street from Figueroa St. to Avalon Blvd. and various streets on adjacent zones.

Description: The project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps. It will also include the improvements requested by the City Council in the following locations: 186th Street, Caspian St., Main St/220th Street.

Budget: \$1,656,431.25

#### Status:

- ~~The City Council awarded a Construction Contract to All American Asphalt, Inc.~~
- ~~Staff issued the Notice to Proceed (“NTP”) on August 26, 2021.~~
- ~~Construction started on October 21, 2021.~~
- The construction of the project is on-going [since Oct. 21, 2021](#)
- Project is expected to be completed in March 2022.

3. **Project No: 1413-4 - Annual Slurry Seal Program and Pavement Striping**

Location: Districts 1 and 2

Description: Installation of Slurry Seal materials to improve residential streets located in Districts 1 and 2. It also includes application of crack sealing prior to slurry seal installation.

Budget: \$1,000,000.00

Status:

- Project includes crack sealing in addition to slurry seal.
- ~~The city is not able to piggyback with City of LA's contract with Petrochem Materials Innovation (PMI)~~
- ~~Request for Proposals is required since City of Los Angeles' contract only includes slurry seal.~~
- City Council approved the PS&E, staff was authorized to advertise the project.
- The project ~~was advertised in Planet Bid, bids were will~~ opened ~~on~~in December 20, 2021
- Award of the contract will be going to City Council on January 18, 2022
- It is anticipated that construction will start in first quarter of 2022 and will be completed May 2022.

4. **Project No: 1606 - 223rd Street Widening and Pavement Rehabilitation**

Location: 223<sup>rd</sup> Street from Wilmington Ave. to East City Limit

Description: Project includes concrete reconstruction, tree replacement, and reconstruction of failing asphalt roadway section of 223rd street. The project also includes the road widening of 223rd (17' x street by approximately 41,056')

Budget: \$1,922,100.43

Status:

- ~~Project is on hold due to the discovery of an abandoned oil pipeline within the proposed widening area. On-going construction.~~
- ~~MWD facilities have been relocated~~
- ~~A utility line owned by Praxair has been uncovered, and is interfering the proposed curb and gutter alignment. Staff is working with Praxair Company to resolve this issue.~~
- Staff is requesting reviewing a proposal from the contractor to test the abandoned line and determine if empty so it can be removed. Construction is expected to resume in January 2022.
- The project is expected to be completed in first quarter of 2022.

~~5. **Project No. 1620 - Lomita Blvd. Street Improvement**~~

~~Location: Lomita Blvd. from Figueroa Street to Avalon Blvd.~~

~~Description: This project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.~~

~~Budget: \$2,200,000.00~~

~~Status:~~

- ~~• This project is scheduled for FY 22-23~~
- ~~• Staff is working on the PS&E~~
- ~~• PS&E Completion July 2022~~
- ~~• City Council authorization to advertise the project August 2022~~
- ~~• Advertise Project September 2022~~
- ~~• Award Construction Contract October 2022~~
- ~~• Start Construction December 2022~~
- ~~• Project Completion May 2023~~

#### **6.5. Project No. 1621 – Sepulveda Blvd Street Improvement**

Location: Sepulveda Blvd. from Main to Avalon Blvd.

Description: This project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$1,320,000.00

Status:

- In-house staff is working on the PS&E
- Staff will recommend approval of PS&E in January 4, 2022
- Advertise Project – February 2022
- Award Construction Contract – March 2022
- Start Construction May 2022
- Project Completion – September 2022

#### **7.6. Project No. 1625 – Wilmington Ave Street Improvement – Carson Street to Del Amo**

Location: Wilmington Ave. from Carson St. to Del Amo Blvd.

Description: This project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$1,637,025.00

Status:

- ~~• PS&E have been completed and approved by the city council on Oct. 19, 2021~~
- ~~The project has been advertised, bid opening on Dec. 28, 2021~~ Staff will advertise the project in December 2021
- Award Construction Contract – February 2022
- Start Construction ~~April~~ March 2022
- Project Completion – ~~August~~ July 2022

**8-7. Project No. 1641 – Gardena Blvd. Improvement**

Location: Gardena Blvd. from Figueroa to Avalon Blvd.

Description: This project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$2,060,000.00

Status:

- In-house staff is working on the PS&E
- PS&E Completion ~~edion~~ – ~~March 2022~~
- City Council authorization to advertise the project – ~~January 4, 2022~~ ~~April 2022~~
- Advertise Project – ~~February~~ ~~May~~ 2022
- Award Construction Contract – ~~May~~ ~~June~~ 2022
- Start Construction July 2022
- Project Completion – October 2022

**9-8. Project No: 1655 - Carson Street Rehabilitation Project**

Location: Carson Street from Recreation Rd. to Santa Fe Ave.

Description: The length of this corridor is 2.2 miles and the project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$2,799,100.00

Status:

- City Council awarded a construction contract to Hardy and Harper, Inc. on Sept. 21, 2021
- Staff is ~~waiting on contract to get executed and PO get issued. -working to get the contract fully executed and Purchase Order issued.~~
- ~~It is anticipated that~~ construction start – ~~February 2022~~
- ~~Anticipated Completion date June in December 2021 and completion in April 2022.~~

**10-9. Project No. 1665 - 189<sup>th</sup> St Pedestrian Bridge Repair**

Location: 189<sup>th</sup> Street

Description: Pedestrian Bridge Repair

Status:

- ~~City Council authorized staff to reject the bid and re-advertise the project for construction.~~
- The project was re-advertised through Planet Bid in October, 2021.
- City Council awarded a construction contract to Beador Construction, Inc. on Nov. 16, 2021
- Construction expected ~~to begin~~ in ~~February~~ ~~January~~ 2022.
- Project completion in ~~April~~ ~~March~~ 2022
- ~~No progress to report~~

**44.10. Project NO. 1669 – Glenn Curtis Rehabilitation Central to Wilmington**

Location: Glenn Curtis from Central Ave. to Wilmington Ave.

Description: This project includes concrete reconstruction, asphalt resurfacing, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$692,100.00

Status:

- [The project has been advertised, bid opening on Dec. 28, 2021](#)
- [Award Construction Contract – February 2022](#)
- [Start Construction - April 2022](#)
- [Project Completion – August 2022](#)
- ~~PS&E have been completed and approved by the city council on Oct. 19, 2021~~
- ~~Staff will advertise the project in December 2021~~
- ~~Award Construction Contract – February 2022~~
- ~~Start Construction March 2022~~
- ~~Project Completion – July 2022~~

**42.11. Project No. 1670 – Charles Willard Street Rehabilitation – Central to Wilmington**

Location: Charles Willard from Central Ave. to Wilmington Ave.

Description: This project includes concrete reconstruction, asphalt resurfacing, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$345,390.00

Status:

- [The project has been advertised, bid opening on Dec. 28, 2021](#)
- [Award Construction Contract – February 2022](#)
- [Start Construction - April 2022](#)
- [Project Completion – August 2022](#)
- ~~PS&E have been completed and approved by the city council on Oct. 19, 2021~~
- ~~Staff will advertise the project in December 2021~~
- ~~Award Construction Contract – February 2022~~
- ~~Start Construction March 2022~~
- ~~Project Completion – July 2022~~

**TRAFFIC SIGNAL IMPROVEMENT PROJECTS**

**43.12. Project No: 1415 HSIPL-5403(028) Traffic Signal Upgrade**

Description: Upgrade Traffic Signal at the intersection of Figueroa St at Victoria St/190<sup>th</sup> St

Budget: \$202,400 from HSIP

Location: Figueroa St at Victoria St/190<sup>th</sup> St

Status:

- This project is a shared jurisdiction between City of LA and City of Carson given that the intersection is located at the city's border.
- The PS&E is 100% complete and the consultant (GTS) has to submit the Request for Application ("RFA") for Construction to Caltrans in order to move forward with the advertisement of the project for construction.
- The consultant, GTS submitted the RFA-CON package to Caltrans on Nov. 29, 2021
- Staff is waiting on the issuance of the Authorization to Proceed with Construction (E-76) from Caltrans.

**44.13. Project No: 1422 Broadway Traffic Improvement**

Location: Broadway from Victoria Street to Alondra Boulevard  
Description: Upgrade Traffic Signals at five different intersections  
Budget: \$1,397,718.50 from Measure M and R funding

Status:

- A contract was awarded to Elecnor Belco Electric, Inc. in October 2020 for \$1,188,835.00.
- Construction of the project is on-going and is approximately 95% complete.
- City Council approved the additional \$90k funding for this project on 9/7 to cover the shortfall and the change order request.
- Change Order has been fully executed.
- This project is expected to be completed by ~~January~~ December 30, 2021.

**45.14. Project No: 1611 Traffic Signal Installation at Central Ave. and Dimondale Dr.**

Location: Intersection of Central Ave. and Dimondale Dr.  
Description: Installation of new Traffic Signal  
Budget: \$453,083.00

Status:

- City Council awarded a Construction Contract to Cross Town on 4/20/21.
- ~~A PO has been generated, staff issued the~~ Notice to Proceed to start construction was issued to Crosstown. provided on \_\_\_\_\_.
- It will take approximately four months to get the materials delivered, the anticipated start of construction is in March, 2022
- ~~Anticipated construction completion-~~ is in May 2022.
- Waiting for materials.

**46-15. Project No: 1628 Traffic Signal Installation at Tajauta Ave and Del Amo Blvd**

Location: Intersection of Tajauta and Del Amo  
Description: Installation of new Traffic Signal  
Budget: \$307,000.00

Status:

- City Council awarded a Construction Contract to Cross Town on 4/20/21.
- ~~A PO has been generated, staff issued the~~ Notice to Proceed to start construction was issued to Crosstown. provided on \_\_\_\_\_.
- It will take approximately four months to get the materials delivered, the anticipated start of construction is in March, 2022
- Anticipated construction completion is in May 2022.
- Waiting for materials.

**47-16. Project No: 1647 I-110 Freeway Arterial Improvements**

Location: Del Amo Blvd at Vermont Ave; Del Amo Blvd at Figueroa St; Del Amo Blvd at Main St; Hamilton Ave at I-110 SB on/off-ramps; Figueroa St at I-110 NB on/off ramps; Figueroa St at Torrance Blvd; Main St at Torrance Blvd; Carson St at Vermont Ave; Carson St at Figueroa St; and Avalon Blvd at Carson St  
Description: Traffic Signal Improvement at 6 intersections near I-110 /FOLA with Metro Express Janes Net Toll Revenue Reinvestment Grant  
Budget: \$3,520,000 = \$1,760,000 (Grant Fund) + \$1,760,000 (Local Fund)

Status:

- Due to change in land use of the 157-acre site, a revised traffic study was performed as required which result in lesser number of intersections to be improved.
- The number of intersections was reduced to 6, and Consultant's contract to complete the PS&E has been modified.
- Staff received the Final Traffic Study, request for time extension has been sent to MTA and approved
- ~~KOA is completing the~~ PS&E completion is on hold until Metro's approval of reduced scope of work and time extension is granted, for the project and it is expected to be completed by \_\_\_\_\_.

**48-17. Project No: 1649 HSIP H8-07-003 Traffic Signal Upgrade**

Location: Avalon Blvd at Victoria Ave; Main St at Sepulveda Blvd; Main St and 220<sup>th</sup> St; Main St at 223<sup>rd</sup> St; Figueroa St at 223<sup>rd</sup> St; and Figueroa St at Torrance Blvd  
Description: Traffic Signal Upgrades for 6 intersections with HSIP Grant  
Budget: \$1,912,000 = \$1,720,890 (HSIP Fund) + \$191,210 (Local Fund)

Status:

- The Contract with Advantec (Consultant) has been fully executed

- ~~A Purchase Order was issued on Oct. 12, 2021.~~
- ~~Staff sent the NTP on October 28, 2021~~
- Design ~~starts in~~began on November 2021
- Design Completion is expected in October 2022
- Caltrans is expected to issue the E76 – Authorization to Proceed with Construction in January 2023
- Construction is anticipated to start in May 2023, and complete in February 2024

**19-18. Project No: 1650 and 1651 for MR 312.46 and MR 312.41, respectively, Traffic Signal Upgrades**

Location: Figueroa St at Victoria St; Main St at 220<sup>th</sup> St; Main St at Victoria St; Main St at Albertoni St; and Figueroa St at 223<sup>rd</sup> St; Figueroa St at 228<sup>th</sup> St; and Figueroa Street at 234<sup>th</sup> St.

Description: Traffic Signal Upgrade at 7 intersections. The proposed improvements aim to improve signal coordination and traffic progression to alleviate arterial congestion by installing, replacing and/or updating traffic signal poles, mast arms, signal heads, controllers, cabinets, left turn phasing, CCTVs, countdown pedestrian signal heads, ADA compliant curb ramps and pedestrian push buttons, and traffic signal timing.

Budget: \$1.55M Measure R ~~+~~ plus \$25,000 (Local Fund) for a total of \$ (please always do this)

Status:

- The existing fund is insufficient, staff sent request to SBCCOG for additional funds for \$2.6 Million for construction, and ~~additional \$220k for~~ construction ~~admin ss~~ support. MTA Board's approved the request for additional funding for ~~\$2.66MM. Not sure what your point is... what did we get and when?~~
- Staff is reviewing the PS&E package submitted to the city.
- ~~It is anticipated that Final PS&E package will be completed in December 2021~~
- ~~re~~Construction is expected to start in May 2022 and complete in first quarter ~~January Q1-20 of 2023.~~

**BIKE LANE PROJECTS**

**20-19. Project No: 1451 & 1452 Bike Lane Installation**

Location: Figueroa Street, Main Street, Victoria Street, and Carson Street. University Drive, Avalon Boulevard, Central Avenue, Del Amo Boulevard, and 223rd Street.

Description: Design and construction of bike lane facilities

Budget: Proj. No. 1451 = \$1,487,200.00  
Proj. No. 1452 = \$1,389,100.00

Status:



- The design is 100% complete. However, it is being modified to remove sharrows and to address buffer zone for bike lanes. Engineering is working with Planning Division to review the Master Plan of Bikes Lanes in the city.
- ~~A follow up meeting with the Caltrans HSIPL Advisory Committee was held on Nov. 14, 2021, time extension was granted until Sept. 30, 2022.~~
- The consultant reviewed the Bike Master Plan and made recommendations to address city's safety concern, staff is reviewing the recommendations and will proceed accordingly.
- Revised design is expected to be completed in 3 months and will be submitted to Caltrans for Authorization to Proceed with Construction (E-76). As soon as E-76 is issued, staff will seek city council's authorization to advertise the project for construction. It is anticipated that construction starts in ~~September~~ June 2022.

**24-20. Project No: 1490 & 1600 Dominguez Channel Bike Path Installation**

**Phases I & II**

Location – Phase I: Main Street to Avalon Boulevard

Location – phase II: Avalon Boulevard to Carson St.

Description: Installation of Bike path along Dominguez Channel

Budget: \$1,347,000.00 (Proj. 1490)

\$~~1,239,450~~2,225,000.00 (Proj. 1600)

Status:

- The project is under design and is roughly 80% complete.
- Staff is working with the County of LA for the required easement in the golf course area.
- ~~Design is expected to be completed by June 2022, the City requested LA Metro to authorize a 2-year time extension until June 2023, and construction is expected to be completed by first quarter of 2023.~~
- [Waiting on Metro's decision on city's request.](#)

**BUILDING IMPROVEMENT PROJECTS**

**22-21. Project No. 1632 – Community Center Coiling Wall**

Location: Carson Community Center – 801 Carson St.

Description: Removal and replacement of existing coiling wall at Community Center Hall A, B, and C. Renovations shall include, at a minimum upgrade to bring the facilities up to current standards and applicable California Building Code (CBC) standards. The project also includes upgrade to the existing lighting and sound system at Hall A, B, and C.

Budget: \$1,500,000.00

Status:

- PS&E for the original scope of work have been completed. However, lighting and sound system have been added to the original scope which requires additional time for the consultant to revise the PS&E.
- A proposal for \$109k was received from the consultant for the additional services.

- It is expected that the project will get advertised through Planet Bid in ~~February~~[January](#) 2022
- Award a Construction Contract in ~~April~~[March](#) 2022
- Start Construction in ~~May~~[April](#) 2022
- Project Completion in ~~September~~[August](#) 2022

**~~23-22.~~ Project No. 1656 – Community Center Upgrade**

Location: Carson Community Center – 801 Carson St.

Description: The Community Center renovation includes the removal and reconstruction of the restrooms walls and partitions to ensure that all restrooms meet the current American with Disability Act (ADA) and California Building Code (CBC) standards. The improvements also include aesthetic upgrades to be on par with the existing restrooms north of Hall A, B and C; improve the lighting to utilize LED lighting; upgrade the plumbing fixtures, partition walls, mirrors, and floors; painting and other decorative finishes; adjustment of urinals that are too high; and removal and replacement of damaged tiles and other related fixtures and items necessary to complete the work. This project also includes the adjustment of doors located at the main lobby.

Budget: \$2,400,000.00

Status:

- PS&E have been completed
- ~~Project was advertised for construction bid, only one bid received.~~
- City Council awarded a Construction Contract to JA Urban, Inc. the lowest, responsive bidder.
- Staff is waiting to get the contract fully executed and PO to get issued
- Anticipated start of construction: March 2022
- ~~Anticipated Complete~~ Construction [Completion](#) - August 2022

**~~24-23.~~ Project No. 1662 – New Air Filtration and HVAC Systems at City Hall and the Community Center**

Location: City Hall and Community Center

Description: Design-built contract to replace and/or upgrade HVAC, controls, roof at City Hall and Community Center.

Budget: \$6,546,676.00

Status:

- ~~This project is under design.~~
- ~~Plans and specifications completed by Trane have been submitted to Building and Safety for Permit issuance. Building, Mechanical, and Electrical Permits have been issued by Building and Safety Division~~
- ~~Contractor is waiting for Permits to get issued.~~
- Equipment has been ~~ordered with delivery expected in December 2021, delivered and construction started Dec. 13, 2021~~ [has begun](#)

- ~~Construction is expected to start in January 2022 and be completed in April 2022.~~
- ~~Roof tiles have been selected~~
- ~~A RFP may be required for safety railings on the roof. Anticipated date of completion: June 2022.~~

**24. Project No: 1717– California Water Rebate Program**

Location: Various City of Carson Parks, City Hall and Community Center  
Description: Installation of high-efficiency sprinkler nozzles and large rotary nozzles

Status:

- Working with California Water Company to replace 1,613 Large Rotary Nozzles and 2,604 High-Efficiency Sprinkler Nozzles.

**25. Project: – CalRecycle Beverage Container Recycling Payment Program**

Location: City of Carson  
Description: The purpose of the beverage container recycling program is to reach and maintain an 80 percent recycling rate for all California Refund Value beverage containers – aluminum, glass, plastic, and bi-metal. Maximum funding is \$10,500.

Status:

- Funding Request Due Date: January 18, 2022
- Eligible Projects/Products
  - New or existing curbside recycling programs
  - Neighborhood drop-off recycling programs
  - Public education promoting beverage container recycling
  - Litter reduction and cleanup where the waste stream includes beverage containers that will be recycled

**SECURITY CAMERA PROJECTS**

**25-26. Project No. 1686 – Installation of Safety and Security Camera**

Location: Avalon Boulevard from Scottsdale to 189<sup>th</sup>  
Budget: \$200,000.00  
Description: Removal and Replacement of a Network Based Safety and Security Camera System and Associated work along Avalon Blvd.

Status:

- ~~The project was advertised to solicit proposals. scope is being redefined so that bidders know exactly what the city and Sheriff is expecting.~~
- ~~Two proposals were received for camera installation with wireless connection, they were both rejected.~~
- An additional analysis will beis being performed by the on-call consultant to determine the best technology and to include the building integration as part of the project.

Formatted: Indent: Left: 1", No bullets or numbering

- ~~Once the analysis and the scope of work are completed, staff will issue another RFP to hire a contractor/vendor to install the cameras and any upgrades required to the building integration system.~~
- ~~The new RFP is being developed~~ to hire a contractor/vendor to install the cameras and any upgrades required to the building integration system.
- ~~Staff will make recommendation to City Council to award a construction contract to the most qualified vendor in first quarter of 2022.~~

**26-27. Project No. 1687 – Carson St Intelligent Transportation System**

Location: Carson St. from 405 fwy to Figueroa Street  
 Description: The project involves the installation of 100 feet of underground conduit at the intersection of Carson Street and Main Street, installation of 2 miles of fiber optic cables in existing City-owned conduit along Carson Street with 10 intersections, and installation of CCTV cameras and appurtenant hardware at the intersections. The project will provide fiber optic communication needed to connect all the traffic signals along the identified Carson Street corridor for the purposes of traffic signal synchronization, traffic management, surveillance, and traffic monitoring.  
 Budget: \$700,000.00 The proposed cameras are for traffic issues and surveillance.

Formatted: Font color: Red  
 Formatted: Font color: Red

Status:

- Funding Agreement between the city and MTA has been approved by the city council.
- Staff is waiting to get the agreement fully executed in order to move forward with the preparation of RFP to hire consultant to complete the PS&E.

**TRANSIT AND SAFETY PROJECTS**

**27-28. Project No: 1536 Rapid Bus Transit**

Location: Various locations around Dignity Health Sports Park Area.  
 Description: Installation of Bus Shelters, bike racks, and wayfinding signs.  
 Budget: \$852,859.00 - \$451,834.00 = \$401,025.00

Status:

- The city competed the first phase of the installation of bus shelters, bike racks, and sidewalk.
- The city requested MTA to authorize the city to spend residual funds for the installation of additional wayfinding signs and bus shelters citywide.
- A 1-year time extension until Sept. 2022 is also requested.
- PW has been asked to coordinate with CSUDH on wayfinding and bike signs.
- MTA is reviewing city's request and will advise the city of the Board's decision expected in January~~December~~ 2021.
- Waiting on MTA's decision.

Formatted: Indent: Left: 1", No bullets or numbering

**29. Wayfinding Signs and Additional Transit Items**

Location: Various locations around Dignity Health Sports Park Area.  
Description: Installation of Bus Shelters, bike racks, and wayfinding signs.

Formatted: Indent: Left: 0.5", Hanging: 1", No bullets or numbering

Budget: ~~\$451,834,852,859.00~~

Status: •

- [The city requested MTA to authorize the city to spend residual funds from the Rapid Bus Transit project for the installation of additional wayfinding signs and bus shelters citywide.](#)
- [A 1-year time extension until Sept. 2022 is also requested.](#)
- [PW has been asked to coordinate with CSUDH on wayfinding and bike signs.](#)
- [MTA is reviewing city's request and will advise the city of the Board's decision expected in January 2021.](#)
- [Waiting on MTA's decision.](#)

Formatted: Space After: 0 pt, Bulleted + Level: 1 + Aligned at: 0.75" + Indent at: 1"

Formatted: Font: Bold

Formatted: Normal, No bullets or numbering

## **PARK IMPROVEMENT PROJECTS**

### **28.30. Project No. 1445 – Anderson Park Sidewalk Repair**

Location: Anderson Park

Description: The project involves the removal and replacement of broken sidewalks and pathways and compliance with the ADA requirements

Budget: \$200,000.00 (CDBG)

Status:

- Preliminary Plans have been prepared.
- The estimated cost to get whole park ADA compliant is \$1.2M.
- Due to limited funding, consultant was advised to recommend other options that would keep the improvement cost within allowable budget (\$200k).
- Revised plan has been completed, showing the proposed improvement within the \$200k budget.
- Consultant completed the plans showing the improvements that can be completed with the \$220k CDBG fund
- The plan was presented to Parks and Rec. Dept. for review.
- [CDBG language will be added to the specifications per Comm. Devt. recommendation, c](#)Consultant will complete the specifications by [second week of January 2022, Dec. 31.](#)
- It is anticipated that the PS&E will be [advertised for construction bids presented to city council for approval](#) in January 2022

### **29.31. Project No: 1515– Carriage Crest Park Stormwater Capture**

Location: Northeast corner of Sepulveda and Figueroa St.

Description: Installation of Stormwater chambers to capture and divert stormwater to LA County Sanitation District. This water will be used to augment the reclaimed water for regional uses. This type of stormwater project is the first of its kind in California. ~~for Multi Water Quality use~~

Status:

- O&M support Agreement with LA Sanitation District is being authorized was approved by City Council in December
- ~~On-going construction with pump station and water quality sensors being tested for ability to shut down if quality exceeds limits~~
- Working with LACSD on contractor's change order claims.
- ~~Stormwater start up.~~
- The grass in the ball field area is ~~not showing good progress, staff will meet with the contractor, OHL, to address the issue being re-seeded and s-~~Should be established so that the public can use it by March 2022
- ~~Contractor still has to take care of some punch list items and need to perform testing on the system.~~
- Parks and Rec staff started occupying will be able to occupy ththe park facilities in December 16, 2021-January 2022, with the exception of the ball field area.

### MAINTENANCE PROJECTS

#### 32. Project – Court Resurfacing

Location: Various Parks

Description: Resurface basketball and tennis courts at various parks

Status:

- Working on determining the priority of courts to be replaced

#### 33. Project – Concrete Grinding

Location: City-wide

Description: The project involves grinding those sidewalks and pathways that have been identified as requiring grinding due to uplifting.

Budget: \$700,000

Status:

- Draft for RFP in progress
- Expect to bring to City Council March 2022

#### 34. Project No: Tree Trimming

Location: City-wide

Description: Trimming of trees

Status:

- City Council rejected all bids for the original RFP and selection process
- Staff will be reviewing the scope of work and re-bidding the project in Q1 2022
- WCA will continue with their supplemental tree trimming activities

Formatted: Not Highlight

**34. UST Project**

Location: City Hall

Description: Underground storage tank

Status:

- Contractor exposed soils ready for testing for contamination
- Project should be finished by end of February
- Portable generator will be removed once the Generator is back on line

**Formatted:** Font: (Default) Arial, Bold

**Formatted:** Numbered + Level: 1 + Numbering Style: 1, 2, 3, ... + Start at: 34 + Alignment: Left + Aligned at: 0.25" + Indent at: 0.5"

**35. Project No:1633– Re-Plaster Pool**

Location: Dominguez Pool, Foisia Pool and Hemingway Pool

Description:

Status:

- Preparing to go out to Bid in January 2022
- Staff is completing IFB and refining scope
- Project includes pool decks and heaters

**Formatted:** Font: (Default) Arial, Bold

**Formatted:** Numbered + Level: 1 + Numbering Style: 1, 2, 3, ... + Start at: 34 + Alignment: Left + Aligned at: 0.25" + Indent at: 0.5"

**Formatted:** Font: (Default) Arial, Bold

**Formatted:** Font: (Default) Arial, Bold

**36. Project Elevators:**

Location: City-Hall and Community Center

Description: Refurbish and Replace Elevators

Status:

- Proposal for Community Center elevator has been accepted.
- Scope of work for the City hall elevator still being clarified – Staff recommends Valve, Pump and fluid Replacement.
- Replacing the Community Center elevator should start in April.

**Formatted:** Font: (Default) Arial

**Formatted:** Normal, No bullets or numbering

**Formatted:** Font: (Default) Arial, Bold

**Formatted:** Numbered + Level: 1 + Numbering Style: 1, 2, 3, ... + Start at: 34 + Alignment: Left + Aligned at: 0.25" + Indent at: 0.5"

**Formatted:** Font: (Default) Arial, Bold

**REGIONAL AND STATE PROJECTS:**

**1. SR 91**

- Caltrans is currently in the beginning of the design phase of expanding the 91 to accommodate for increased truck traffic
- Staff attended Caltrans' first design overview with Compton
- Environmental, Aesthetic and Noise comments were provided
- Assemblyman Gibson has requested the comments provided to Caltrans to be sent to his office
- A follow-up meeting with be held with Caltrans and their design consultant in January

**Formatted:** Font: Not Bold

**Formatted:** Space After: 10 pt, Line spacing: Multiple 1.15 li, Bulleted + Level: 1 + Aligned at: 0.75" + Indent at: 1"

**2. SR 47**

- In February, 2021, staff (Asst. City Manager, Dir of PW, and AWA lawyer) met with Caltrans' local lawyers to discuss Caltrans taking over SR 47, as originally discussed in the State legislature in the early 1980s. At that time, Caltrans

**Formatted:** Indent: Left: 1", No bullets or numbering

**Formatted:** Font: Not Bold

**Formatted:** Space After: 10 pt, Line spacing: Multiple 1.15 li, Bulleted + Level: 1 + Aligned at: 0.75" + Indent at: 1"

indicated that if Carson wanted the State to take over the road, Carson would have to "bring it up to Caltrans design requirements" prior to them taking it back

- In August, during the beginning of the Ports of LA and Long Beach Supply Chain crisis, the White House liaison reached out to Carson's City Manager, Director of PW and AWA's transportation lawyer, to discuss possibilities of Carson playing a role in the supply chain solution. Caltrans taking over SR 47 was presented by Carson. After Carson discussed why Carson believed the State should take it over, the liaison indicated he would see what could be done and agreed to the logic of Carson's proposal re: SR 47.
- Caltrans announced in a meeting with Carson and the White House Liaison, that they agreed that SR 47 was a route that the State of California should own and maintain.
- Staff has had a few follow up discussions and will be meeting in early January to layout a draft MOU . There will be a MOU while Caltrans obtains approval from the California Transportation Commission to take back SR 47.
- When complete, the MOU will be presented to the City Council for approval and this is anticipated for the January 18 City Council Meeting.

### 3. Dominguez Channel

- Discussions with LA County continue re: both near term and long term solutions
- LA County has agreed to present the work that they have done over the years related to Dominguez Channel to update the City on completed efforts

Formatted: Font: Not Bold

Formatted: Font: Not Bold

Formatted: Font: Not Bold

Formatted: Space After: 10 pt, Line spacing: Multiple 1.15 li, Bulleted + Level: 1 + Aligned at: 0.75" + Indent at: 1"

Formatted: Font: Not Bold

Formatted: Font: Not Bold

Formatted: Font: Not Bold

Formatted: Space After: 10 pt, Line spacing: Multiple 1.15 li, Bulleted + Level: 1 + Aligned at: 0.75" + Indent at: 1"