



SURVEY – Additional Construction Staking = \$13,860

Similar to that which was described under traffic control, the contractor furnished survey costs have been impacted as only small areas were available to work at any given time. This has required survey staking to be piecemealed, causing multiple shifts for what would normally take a single shift. Therefore, the contractor's actual costs for surveying have exceeded the original budgeted amount.

The attached summary estimates 80 additional hours of survey staking. This amount covers 20 each, 4 hour shifts, of additional survey and restaking.

SURVEY – Additional Administrative Costs = \$13,114.50

In addition to the additional cost of field work, the Contractor's surveyor, CNC Engineering, has requested compensation for additional administrative support. The attached letter from the subcontractor identifies the impacts the project delays and design changes have caused.

REBAR – Labor Escalation - \$15,950.21

The Contractor's subcontractor, Integrity Rebar, has requested compensation for labor escalations. The subcontractors work, mainly on the bridge widenings, was significantly delayed due to permit and utility relocation delays. The attached cost summary provides a detailed analysis of the labor escalations incurred by the subcontractor.

Landscaping – Labor & Material Escalation - \$18,259.50

The Contractor's subcontractor, Marina Landscape, has requested compensation for labor & material (plant) escalations. The subcontractors work, has been delayed as the planting and irrigation is to occur at the end of the contract, which has been delayed. The attached cost summary provides a detailed analysis of the applicable escalations.



1900 South Lewis Street
Anaheim, CA 92805-6621

Phone: (714) 939-6600
Fax: (714) 935-1199

CHANGE ORDER REQUEST
No. 00015

TITLE: Cost Impact due to Project Delays

DATE: 1/18/2017

PROJECT: Wilmington Ave. Interchange @ 405

JOB: 113066

TO: Attn: Chris Ballantyne
OHL, INC.
1920 Main St. Suite 310
Irvine, CA 92614
Phone: 949-242-4432

CONTRACT NO: 1

RE: **To:** **From:** **Number:**
DESCRIPTION OF PROPOSAL

Cost impact for project related delays beyond our control which has resulted in increase labor and material cost.

Item	Description	Stock#	Quantity	Units	Unit Price	Tax Rate	Tax Amount	Net Amount
00001	Labor and Material Cost Increases due to Project Delays		1.000		\$17,340.00	0.00%	\$0.00	\$17,340.00
00002	REAP - Increase cost per REAP completed		1.000	EA	\$50.00	0.00%	\$0.00	\$50.00

Unit Cost: \$17,390.00

Unit Tax: \$0.00

Lump Sum: \$0.00

Lump Tax: \$0.00

Total: \$17,390.00 *A1*

Time Extension.....0 Days

By: _____
Chris Ballantyne

Date:

By: 
Nikki Williams

Date: 1/18/2017