## PUBLIC WORKS PROJECT STATUS REPORT - March 2020

## **CIP PROJECTS:**

1. **Project No:** 919 – Wilmington/405 Interchange

**Description:** Wilmington Avenue Interchange Modification at the I-405 Freeway project includes the construction of a new northbound on-ramp, widening Wilmington Avenue from 223rd Street to 220th Street, modifying the existing southbound on-ramp, and the construction of a right-turn lane from Wilmington Avenue northbound to 223rd Street eastbound by widening the existing bridge over the Dominguez Channel.

Cost: \$37,000,000 Status: Near completion

Highlights:

Remaining work includes:

Completion of sidewalk adjacent to SB on-ramp
Installation of single signal pole at SB on-ramp

Cut concrete barrier at 405 SB on-ramp

**Expected Completion Date:** June 2020

2. **Project No:** 1490

**Description:** Bike Path at Dominguez Channel Phase 1 from Main St. to Avalon Blvd.

Cost Estimate: \$6,817,400.00

Available Funds (Design and Construction): \$1,259,000 - MTA; \$88,000 - Local.

Status: Conceptual Design

Highlights:

• A task order was issued to the on-call consultants to do a feasibility study and prepare preliminary plans for a retaining wall at the channel.

**Expected Completion Date: TBD** 

3. Project No: 1536 Rapid Bus Transit

**Description:** Installation of 9 Bus Shelters and bike racks

Cost Estimate: \$190,000

Available Fund (Construction, Marketing, Signage, App): \$584,150 - MTA

**Status:** Construction

Highlights:

• All 9 bus shelters have been installed.

• Awaiting materials to complete bike rack installations

**Expected Completion Date: TBD** 

4. **Project No:** 1600

**Description:** Bike Path at Dominguez Channel Phase 2 from Avalon Blvd. to 223<sup>rd</sup> Street

Cost Estimate: TBD

**Available Funds:** \$1,224,450 (MTA); \$2,225,000 - Federal; \$15,000 - Local.

Status: Concept Highlights:

• This project is contingent upon completion of Phase 1 (Project 1490)

**Expected Completion Date: TBD** 

5. **Project:** New Corp Yard / Parks and Recreation Building

**Description:** Office Renovations and PW Buildout

**Cost Estimate**: \$6,000,000 **Status:** Under Construction

Highlights:

- Framing for offices in Bldg. A (Public Works) and Bldg. B (Parks & Rec) completed.
- Utilities (water, drainage, data and electrical components) have been installed.
- Finishes selected
- Internet installation in process

**Expected Completion Date:** June 2020

6. **Project No.** 1611: Traffic Signal Installation – Central and Dimondale

**Description:** Installation of a traffic signal at the intersection of Central and Dimondale.

Cost Estimate: \$250,000

**Status:** Design **Highlights:** 

- On-call consultant will complete PS&E in June 2020.
- Award of Construction Contract is expected in October 2020.

**Expected Completion Date: TBD** 

7. **Project No.** 1612: - Traffic Signal Installation – Del Amo and Tajauta

**Description:** Installation of Traffic Signal at the intersection of Del Amo and Tajauta.

**Cost Estimate:** \$250,000

Status: Design Highlights:

- On-call consultant will complete PS&E in May 2020.
- Award of Construction Contract is expected in September 2020.

**Expected Completion Date: TBD** 

8. **Project No.** 1605: Carson Dominguez Hall Roof Removal and Replacement

**Description:** Removal and Replacement of existing leaking roof.

**Cost Estimate**: \$229,592

Status: Complete

Highlights:

• City Council accepted the project as complete on February 18, 2020.

9. Project No: 1515: Carriage Crest Park Project

**Description:** Install stormwater chambers to capture and divert stormwater to the County

Sanitation District Facility **Cost:** \$18,570,000.00

**Available Funds:** \$13,000,000 - Caltrans; \$5,570,000 - LA County

**Status:** Construction

Highlights:

Stormwater chambers have been placed

• SB lane on Figueroa is shutdown, one lane each way is maintained for traffic

**Expected Completion Date:** December 2020

10. **Project:** 189<sup>th</sup> Street Bridge Repair

Description: Repair of pedestrian bridge deck

Cost Estimate: TBD

Anticipated Start Date: August 2020

Status: Design Highlights:

On call consultant is preparing PS&E
Expected Completion Date: December 2020

11. Project No: 1603: Albertoni Street Rehabilitation from Figueroa Street to Central Ave.

Description: Grinding existing asphalt pavement and removal and replacement of concrete

from Figueroa Street to Central Avenue.

**Cost Estimate:** \$1,467,609

**Available Funds:** \$1,555,555 - SB1

**Status:** Construction

Grinding and overlay of the asphalt pavement has been substantially completed

• Bike Lane and other lanes striping will begin soon

**Expected Completion Date:** December 2020

12. Project Nos. 1411-2 & 1393-2: Sepulveda Blvd. Rehabilitation

**Description:** Grinding existing asphalt pavement and removal and replacement of concrete from

Figueroa Street to Avalon. **Cost Estimate**: \$1,030,000

Available Funds: \$852, 000 Meas. R; \$332,500 – Gen. Fund

**Status:** Pre-Construction

Highlights:

Construction to begin as soon as PO is issued

**Expected Completion Date: TBD** 

13. Project No. 1606: 223rd street from Wilmington to East City Limit

**Description:** Grinding existing asphalt pavement and removal and replacement of concrete.

Cost Estimate: \$2,500,000

Funding Source: \$1,500,000 - SB1; \$1,000,000 - MTA

**Status:** Design **Highlights:** 

• PS&E is 90% complete. **Expected Completion Date:** TBD

14. Project No. 1422: Broadway Traffic Signal Upgrades

Description: Upgrade five (5) traffic signals on Broadway between Victoria and Alondra

Status: Pre-Bid Highlights:

• Project will soon be advertised for construction bids.

**Expected Completion Date: TBD** 

15. Project No. 1549: City Facilities LED Lighting Conversion

**Description:** Exterior Lighting Fixture Replacement

**Status: Post Construction** 

Highlights:

 Item will be taken to City Council to accept as complete, and to authorize the City Manager to sign the loan document for On Bill Financing (OBF)

16. **Project No.** 1439: Traffic Signal Installation – 223<sup>rd</sup> and Lucerne

**Description:** Traffic Signal Installation at 223<sup>rd</sup> and Lucerne

**Status:** Construction

**Highlights** 

• SCE to remove one street lights per plan.

Concrete work will follow

**Expected Completion Date: TBD** 

17. Project No. 1451: Bike Lane Installation

Description: Installation of bike lanes along Figueroa, Main, Victoria, and Carson Street

Cost Estimate: \$1,487,200

**Funding Source:** \$1,338,400 - Federal; \$188,800 - Local

**Status:** Concept **Highlights:** 

• Award to On Call for PS&E on the Mar. 4, 2020 agenda.

**Expected Completion Date: TBD** 

18. Project No. 1452: Bike Lane Installation

**Description:** Installation of bike Lanes along University, Avalon, Central, Del Amo, and 223<sup>rd</sup>

**Cost Estimate:** \$1,389,100

Funding Source: \$1,250,000 - Federal; \$139,100 - Local

Status: Concept Highlights:

• Award to On Call for PS&E on the Mar. 4, 2020 agenda.

**Expected Completion Date: TBD** 

19. **Project No.** 1603

**Description:** Albertoni Street Rehabilitation - Signing, Striping, Bike Lanes

**Cost Estimate:** \$40,000 **Status:** Construction

Highlights:

• Partial striping and traffic loops completed.

**Expected Completion Date:** April 2020

20. Project No. 1534: Bike Lane Installation

**Description:** ATP Cycle 1 – Santa Fe Ave Bike Lane

Cost Estimate: \$1,482,000

Available Funds (Design only): \$46,000 - Federal

Status: Design Highlights:

Consultant is developing PS&E
Expected Completion Date: April 2020

21. Project No 1550: Dolphin Park Accessible Playground Area

**Description:** Accessible Park Improvements

Cost: \$1,250,000

Available Funds: \$1,250,000 - Marathon

**Status:** Complete

Highlights:

- Grand Opening held on January 16, 2020.
- Project completed on time and budget
- Will bring to City Council to accept as complete soon
- 22. **Project:** Carson Street Red Curb Paint Removal

**Description:** Remove and dispose of 4,200LF of red curb paint containing lead on Carson Street

from S. Figueroa to 405 Freeway

Cost Estimate: TBD Status: On Hold Highlights:

Staff will work with the City's environmental consultants to revise scope of work and re-

advertise

**Expected Completion Date:** TBD

## **Urban Forest Update**

- Tree Trimming is currently underway in Zones 6 and 13
- CalFire Grant Tree Planting will be underway shortly, and over 1,000 new trees will be planted in Zones 15, 16, 17, 19 and 21 by December 2020