



Legislation Details (With Text)

File #:	2017-831	Version:	1	Name:	
Type:	Consent	Status:		Agenda Ready	
File created:	10/23/2017	In control:		City Council	
On agenda:	11/6/2017	Final action:			
Title:	CONSIDERATION TO ACCEPT AS COMPLETE PROJECT NO. 1540: CURB RAMP IMPROVEMENTS - AVALON BOULEVARD AT BONDS STREET, AND AVALON BOULEVARD AT THE SOUTHERLY CITY LIMITS (CITY COUNCIL)				
Sponsors:	Public Works				
Indexes:					
Code sections:					
Attachments:	1. Exh No. 1 - Project 1540 Location Map, 2. Exh No. 2 - Resolution No. 17-053, 3. Exh No. 3 - Resolution No. 17-090				

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Report to Mayor and City Council

Monday, November 06, 2017

New Business Consent

SUBJECT:

CONSIDERATION TO ACCEPT AS COMPLETE PROJECT NO. 1540: CURB RAMP IMPROVEMENTS - AVALON BOULEVARD AT BONDS STREET, AND AVALON BOULEVARD AT THE SOUTHERLY CITY LIMITS (CITY COUNCIL)

I. SUMMARY

Project No. 1540: Curb Ramp Improvements - Avalon Boulevard at Bonds Street, and Avalon Boulevard at the Southerly City Limits (Exhibit No. 1) has been completed in accordance with approved plans and specifications by the contractor, Victor Concrete, Inc.

It is requested that the City Council accept the work as complete and authorize staff to file the Notice of Completion. The project was funded entirely from Successor Agency Bonds which were transferred to the City.

II. RECOMMENDATION

TAKE the following actions:

1. ACCEPT as complete Project No. 1540: Curb Ramp Improvements - Avalon Boulevard at Bonds Street, and Avalon Boulevard at the Southerly City Limits.
2. AUTHORIZE staff to file a Notice of Completion.

III. ALTERNATIVES

1. DO NOT ACCEPT the project as complete. However, Civil Code Section 3093 requires a Notice of Completion to be filed for record within 10 days, upon the completion and settlement of all public works project claims, if any.
2. TAKE another action the City Council deems appropriate.

IV. BACKGROUND

The City recently settled a civil case involving non-compliant curb ramps per the American Disabilities Act (ADA) requirements. As part of the original Settlement Agreement, the City was required to reconstruct the existing wheel chair ramps and other related surrounding improvements to bring the area into ADA compliance and to provide a safe travel way for pedestrians. In 2017, a Citywide assessment was conducted on the sidewalks, curb and gutter, and curb ramps, and this project area was determined to be ADA non-compliant. Engineering Services Division staff completed the preparation of Plans, Specifications and Estimates (PS&E) for the improvement of the wheel chair ramps, in early 2017.

On April 18, 2017, the City Council approved Item No. 17: the PS&E for Project No. 1540: Curb Ramp Improvements - Avalon Boulevard at Bonds Street, and Avalon Boulevard at the Southerly City Limits, and authorized staff to advertise the work and call for construction bids.

On June 14, 2017, two bids were received by PlanetBids, then opened and reviewed by the Purchasing Division.

On July 18, 2017, the City Council approved Item No. 22, awarding a construction contract for Project 1540: Curb Ramp Improvements - Avalon Boulevard at Bonds Street, and Avalon Boulevard at the Southerly City Limits, to the lowest responsive and responsible bidder, Victor Concrete, Inc., in the amount of \$69,565.00.

The improvements for this project included the following:

- a. Excavation and reconstruction of six access ramps to comply with City standards and

ADA requirements.

- b. Construction of approximately 700 square feet of sidewalk to join with the adjacent proposed ramps.
- c. Reconstruction of a new larger radial corner, curb and gutter, and sidewalk area at the Northeast corner of the Avalon Boulevard and Bonds Street intersection, to join with existing pavement.
- d. Demolition, reconstruction, and modification of the top slab of two existing catch basins to accommodate adjacent handicap curb ramps.

All of the required improvements, as part of this project, have been satisfactorily completed by the contractor and accepted by staff. The location data and repair quantities have been incorporated into the City's Geographic Information system (GIS) and the Sidewalk Assessment Report (SAR) to reflect the reduction in substandard concrete as a result of this project. City Council is requested to accept the project as complete and authorize staff to file a Notice of Completion, which will allow staff to release the retention payment to the contractor.

V. FISCAL IMPACT

Funds for this project were allocated under the Infrastructure/Roadways Pavement Budget, Account No. 84-70-999-985-8020/0154001. City Council awarded the original estimated amount of \$60,000.00 by Resolution No. 17-053 (Exhibit No. 2), and an additional amount of \$20,500.00 was appropriated by Resolution No. 17-090 (Exhibit No. 3) in order to meet the estimated project cost of \$80,500.00. This project cost consisted of a construction bid of \$69,565.00, plus a construction contingency of \$10,935.00.

The total actual project cost of these improvements was \$65,591.99, which is \$14,908.01 below the budgeted fund. The 5% retention payment of \$3,272.49 for Victor Concrete, Inc. will be withheld until the filing of the Notice of Completion.

The distribution of the project budget amount and contract amount is as follows:

Description	Fund Source Account No.	Approved Budget Amount	Actual Expenditure
Victor Concrete, Inc.- Contract and Contingency	84-70-999-985-8020/0154001	\$80,500.00	\$65,449.75
Daily Journal- Advertising	84-70-999-985-8020/0154001	N/A	\$96.90
Blueprint Service- Reproduction	84-70-999-985-8020/0154001	N/A	\$45.34
TOTAL PROJECT COST	Included in the above	\$80,500.00	\$65,591.99

Remaining Balance	-	\$14,908.01	-
-------------------	---	-------------	---

VI. EXHIBITS

1. Location Map. (pg. 4)
2. Resolution No. 17-053. (pgs. 5-6)
3. Resolution No. 17-090. (pgs. 7-8)

Prepared by: Jesus Saldana, Administrative Intern II (Engineering Services)