

PUBLIC WORKS PROJECT STATUS REPORT

Updates are marked in bold below.

CIP PROJECTS:

STREET IMPROVEMENT PROJECTS

1. **Project No. 675 – Sepulveda Bridge Widening from Alameda to East City Limit**

Location: Sepulveda Blvd. from Alameda to East City Limit

Description: The project involves the widening and improvement of the roadway and bridge along Sepulveda Boulevard to provide three lanes of traffic in both directions, construction of new sidewalk, relocation of existing electrical poles, and the modification of the existing traffic signal.

Budget: \$7,091,999.00

Status:

- Design is complete and is awaiting approvals from LA County, USACE, LARWQB. SCE needs to finalize the design of their relocations and provide a schedule to the City for the relocations. The City will advertise the project once the approvals are complete and SCE provides a construction schedule.
- Staff received an updated cost estimate of \$12M from the Consultant, the cost increase is due to inflation from 2016, changes in the structural section to avoid conflict with existing utility lines, and to meet the current design code.
- Staff submitted request for additional \$5M funding to Metro, expecting to hear back from Metro in first quarter of 2022.
- **Staff interviewed the top three Construction Management Consultants, a recommendation will be made to the City Council on April 19th 2022 to award the contract to EXP.**
- **Looking to do some clearing and grubbing at the bridge to meet permitting requirements.**

2. **Project No. 1393-3: Citywide Annual Overlay Program and Project No. 1411-3: Citywide**

Annual Concrete Replacement Program

Location: Victoria Street from Figueroa St. to Avalon Blvd. and various streets on adjacent zones.

Description: The project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps. It will also include the improvements requested by the City Council in the following locations: 186th Street, Caspian St., Main St/220th Street.

Budget: \$1,656,431.25

Status:

- The construction of the project is on-going since Oct. 21, 2021
- Grinding and asphalt overlay have been performed by the Contractor
- **Project is expected to be completed in April 2022.**

3. **Project No: 1413-4 - Annual Slurry Seal Program and Pavement Striping**

Location: Districts 1 and 2

Description: Installation of Slurry Seal materials to improve residential streets located in Districts 1 and 2. It also includes application of crack sealing prior to slurry seal installation.

Budget: \$1,000,000.00

Status:

- Project includes crack sealing in addition to slurry seal.
- City Council approved the PS&E, staff was authorized to advertise the project.
- The project bids were opened on December 20, 2021
- Award of the contract will be going to City Council on February 1, 2022
- **It is anticipated that construction will start in first quarter of May 2022 and will be completed July 2022.**

4. **Project No: 1606 - 223rd Street Widening and Pavement Rehabilitation**

Location: 223rd Street from Wilmington Ave. to East City Limit

Description: Project includes concrete reconstruction, tree replacement, and reconstruction of failing asphalt roadway section of 223rd street.
The project also includes the road widening of 223rd (17' x 1,056')

Budget: \$1,922,100.43

Status:

- Project is on hold due to the discovery of an abandoned oil pipeline within the proposed widening area. Staff is reviewing a proposal from the contractor to test the abandoned line and determine if empty so it can be removed. Construction is expected to resume in January 2022.
- It was determined that the oil pipeline is empty. Contractor will leave the pipeline in place and will proceed with the installation of curb and gutter on top of the pipeline. The project is expected to be completed in first quarter of 2022.

5. **Project No. 1621 – Sepulveda Blvd Street Improvement**

Location: Sepulveda Blvd. from Main to Avalon Blvd.

Description: This project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$1,320,000.00

Status:

- Advertise Project – February 2022

- Award Construction Contract – March 2022
- Start Construction May 2022
- Project Completion – September 2022

6. Project No. 1625 – Wilmington Ave Street Improvement – Carson Street to Del Amo

Location: Wilmington Ave. from Carson St. to Del Amo Blvd.

Description: This project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$1,637,025.00

Status:

- Award Construction Contract to Hardy and Harper, Inc. – February 1, 2022
- Anticipated Start of Construction – April 2022
- Anticipated Project Completion – August 2022

7. Project No. 1641 – Gardena Blvd. Improvement

Location: Gardena Blvd. from Figueroa to Avalon Blvd.

Description: This project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$2,060,000.00

Status:

- **Advertise Project – April 2022**
- **Award Construction Contract – June 2022**
- Start Construction July 2022
- Project Completion – October 2022

8. Project No: 1655 - Carson Street Rehabilitation Project

Location: Carson Street from Recreation Rd. to Santa Fe Ave.

Description: The length of this corridor is 2.2 miles and the project includes concrete reconstruction, tree removal and replacement, asphalt concrete pavement overlay, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$2,799,100.00

Status:

- City Council awarded a construction contract to Hardy and Harper, Inc. on Sept. 21, 2021
- Staff is waiting on contract to get executed and PO get issued.
- Anticipated start of construction – February 2022
- **Anticipated Completion date June 2022.**

9. Project No. 1665 - 189th St Pedestrian Bridge Repair

Location: 189th Street

Description: Pedestrian Bridge Repair

Status:

- City Council awarded a construction contract to Beador Construction, Inc. on Nov. 16, 2021
- Construction expected to begin in February 2022.
- Waiting on PO to get issued
- Project completion in April 2022
- **Notice to Proceed will begin in April, 2022**

10. Project NO. 1669 – Glenn Curtis Rehabilitation Central to Wilmington

Location: Glenn Curtis from Central Ave. to Wilmington Ave.

Description: This project includes concrete reconstruction, asphalt resurfacing, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$692,100.00

Status:

- Award Construction Contract to Hardy and Harper, Inc. – February 1, 2022
- **Anticipated Start of Construction - April 2022**
- **Anticipated Project Completion – August 2022**

11. Project No. 1670 – Charles Willard Street Rehabilitation – Central to Wilmington

Location: Charles Willard from Central Ave. to Wilmington Ave.

Description: This project includes concrete reconstruction, asphalt resurfacing, repair of damaged sidewalks, driveway approaches, curbs and gutters, and access ramps.

Budget: \$345,390.00

Status:

- Award Construction Contract to Hardy and Harper, Inc – February 1, 2022
- **Anticipated Start of Construction - April 2022**
- **Anticipated Project Completion – August 2022**

TRAFFIC SIGNAL IMPROVEMENT PROJECTS

12. Project No: 1415 HSIPL-5403(028) Traffic Signal Upgrade

Description: Upgrade Traffic Signal at the intersection of Figueroa St at Victoria St/190th St

Budget: \$202,400 from HSIP

Location: Figueroa St at Victoria St/190th St

Status:

- This project is a shared jurisdiction between City of LA and City of Carson given that the intersection is located at the city's border.

- The PS&E is 100% complete and the consultant (GTS) has to submit the Request for Application (“RFA”) for Construction to Caltrans in order to move forward with the advertisement of the project for construction.
- The consultant, GTS submitted the RFA-CON package to Caltrans on Nov. 29, 2021
- Staff is waiting on the issuance of the Authorization to Proceed with Construction (E-76) from Caltrans.
- **No progress to report**

13. Project No: 1422 Broadway Traffic Improvement

Location: Broadway from Victoria Street to Alondra Boulevard
 Description: Upgrade Traffic Signals at five different intersections
 Budget: \$1,397,718.50 from Measure M and R funding

Status:

- A contract was awarded to Elecnor Belco Electric, Inc. in October 2020 for \$1,188,835.00.
- Construction of the project is on-going and is approximately 95% complete.
- City Council approved the additional \$90k funding for this project on 9/7 to cover the shortfall and the change order request.
- Change Order has been fully executed.
- **This project is expected to be completed by first part of May, 2022.**

14. Project No: 1611 Traffic Signal Installation at Central Ave. and Dimondale Dr.

Location: Intersection of Central Ave. and Dimondale Dr.
 Description: Installation of new Traffic Signal
 Budget: \$453,083.00

Status:

- **Long lead time for materials.**
- Anticipated start of construction: March, 2022
- Anticipated construction completion: May 2022.

15. Project No: 1628 Traffic Signal Installation at Tajauta Ave and Del Amo Blvd

Location: Intersection of Tajauta and Del Amo
 Description: Installation of new Traffic Signal
 Budget: \$307,000.00

Status:

- **Long lead time for materials.**
- **Awaiting SCE design for electrical connection.**
- Anticipated start of construction: March, 2022
- Anticipated construction completion: May 2022.

16. Project No: 1647 I-110 Freeway Arterial Improvements

Location: Del Amo Blvd at Vermont Ave; Del Amo Blvd at Figueroa St; Del Amo Blvd at Main St; Hamilton Ave at I-110 SB on/off-ramps; Figueroa St at I-110 NB on/off ramps; Figueroa St at Torrance Blvd; Main St at Torrance Blvd; Carson St at Vermont Ave; Carson St at Figueroa St; and Avalon Blvd at Carson St

Description: Traffic Signal Improvement at 6 intersections near I-110 /FOLA with Metro Express lanes Net Toll Revenue Reinvestment Grant

Budget: \$3,520,000 = \$1,760,000 (Grant Fund) + \$1,760,000 (Local Fund)

Status:

- Due to change in land use of the 157-acre site, a revised traffic study was performed as required which result in lesser number of intersections to be improved.
- The number of intersections was reduced to 6, and Consultant's contract to complete the PS&E has been modified.
- Staff received the Final Traffic Study, request for time extension has been sent to MTA
- PS&E completion is on hold until Metro's approval of reduced scope of work and time extension is granted.
- Waiting on Metro's approval of city's request

17. Project No: 1649 HSIP H8-07-003 Traffic Signal Upgrade

Location: Avalon Blvd at Victoria Ave; Main St at Sepulveda Blvd; Main St and 220th St; Main St at 223rd St; Figueroa St at 223rd St; and Figueroa St at Torrance Blvd

Description: Traffic Signal Upgrades for 6 intersections with HSIP Grant

Budget: \$1,912,000 = \$1,720,890 (HSIP Fund) + \$191,210 (Local Fund)

Status:

- The Contract with Advantec (Consultant) has been fully executed
- Design began on November 2021
- Design Completion is expected in October 2022
- Caltrans is expected to issue the E76 – Authorization to Proceed with Construction in January 2023
- Construction is anticipated to start in May 2023, and complete in February 2024.
- **Request for as-built plans and record drawings was sent to utility companies in March 2022.**

18. Project No: 1650 and 1651 for MR 312.46 and MR 312.41, respectively, Traffic Signal Upgrades

Location: Figueroa St at Victoria St; Main St at 220th St; Main St at Victoria St; Main St at Albertoni St; and Figueroa St at 223rd St; Figueroa St at 228th St; and Figueroa Street at 234th St.

Description: Traffic Signal Upgrade at 7 intersections. The proposed improvements aim to improve signal coordination and traffic progression to alleviate arterial congestion by installing, replacing and/or updating traffic signal poles, mast arms, signal heads, controllers, cabinets, left turn phasing, CCTVs, countdown pedestrian signal heads, ADA compliant curb ramps and pedestrian push buttons, and traffic signal timing.

Budget: \$1.55M Measure R plus \$25,000 (Local Fund) for a total of \$1,575,000

Status:

- The existing fund is insufficient, staff sent request to SBCCOG for additional funds for \$2.6 Million for construction and construction support. MTA Board's approved the request for additional funding for \$2.6M, staff is waiting on Funding Agreement from Metro for the additional fund.
- Staff is reviewing the PS&E package, it is anticipated that Final PS&E package will be completed in February 2022
- Date of start of construction TBD contingent upon Metro's issuance of the Funding Agreement.

BIKE LANE PROJECTS

19. Project No: 1451 & 1452 Bike Lane Installation

Location: Figueroa Street, Main Street, Victoria Street, and Carson Street.
University Drive, Avalon Boulevard, Central Avenue, Del Amo Boulevard,
and 223rd Street.

Description: Design and construction of bike lane facilities

Budget: Proj. No. 1451 = \$1,487,200.00
Proj. No. 1452 = \$1,389,100.00

Status:

- The design is 100% complete. However, it is being modified to remove sharrows lanes and to address buffer zone for bike lanes. Engineering is working with Planning Division to review the Master Plan of Bikes Lanes in the city.
- The consultant reviewed the Bike Master Plan and made recommendations to address city's safety concern, staff is reviewing the recommendations and will proceed accordingly.
- Revised design is expected to be completed in 3 months and will be submitted to Caltrans for Authorization to Proceed with Construction (E-76). As soon as E-76 is issued, staff will seek city council's authorization to advertise the project for construction. It is anticipated that construction starts in September 2022.
- **Revised design including raised median modification is expected to be completed in approximately 9 months per the latest estimate.**

20. Project No: 1490 & 1600 Dominguez Channel Bike Path Installation Phases I & II

Location – Phase I: Main Street to Avalon Boulevard

Location – phase II: Avalon Boulevard to Carson St.

Description: Installation of Bike path along Dominguez Channel

Budget: \$1,347,000.00 (Proj. 1490)

 \$1,239,450.00 (Proj. 1600)

Status:

- The project is under design and is roughly 80% complete.
- Staff is working with the County of LA for the required easement in the golf course area.
- Design is expected to be completed by June 2022, the City requested LA Metro to authorize a 2-year time extension until June 2023, and construction is expected to be completed by first quarter of 2023.
- Waiting on Metro's decision on city's request.
- **Geotech Report is expected to be submitted to LA County by April 2022.**

BUILDING IMPROVEMENT PROJECTS

21. Project No. 1632 – Community Center Coiling Wall

Location: Carson Community Center – 801 Carson St.

Description: Removal and replacement of existing coiling wall at Community Center Hall A, B, and C. Renovations shall include, at a minimum upgrade to bring the facilities up to current standards and applicable California Building Code (CBC) standards. The project also includes upgrade to the existing lighting and sound system at Hall A, B, and C.

Budget: \$1,500,000.00

Status:

- PS&E for the original scope of work have been completed. However, lighting and sound system have been added to the original scope which requires additional time for the consultant to revise the PS&E.
- A proposal for \$109k was received from the consultant for the additional services.
- **It is expected that the project will get advertised through Planet Bids in April 2022**
- **Award a Construction Contract in June 2022**
- **Start Construction in July 2022**
- **Project Completion in November 2022**

22. Project No. 1656 – Community Center Upgrade

Location: Carson Community Center – 801 Carson St.

Description: The Community Center renovation includes the removal and reconstruction of the restrooms walls and partitions to ensure that all restrooms meet the current American with Disability Act (ADA) and California Building Code (CBC) standards. The improvements also include aesthetic upgrades to be on par with the

existing restrooms north of Hall A, B and C; improve the lighting to utilize LED lighting; upgrade the plumbing fixtures, partition walls, mirrors, and floors; painting and other decorative finishes; adjustment of urinals that are too high; and removal and replacement of damaged tiles and other related fixtures and items necessary to complete the work. This project also includes the adjustment of doors located at the main lobby.

Budget: \$2,400,000.00

Status:

- PS&E have been completed
- City Council awarded a Construction Contract to JA Urban, Inc. the lowest, responsive bidder.
- Staff is waiting to get the contract fully executed and PO to get issued
- Anticipated start of construction: March 2022
- Anticipated Construction Completion - August 2022
- **Contract was fully executed, PO and NTP was issued to JA Urban.**
- **Start of Construction in April.**

23. Project No. 1662 – New Air Filtration and HVAC Systems at City Hall and the Community Center

Location: City Hall and Community Center

Description: Design-built contract to replace and/or upgrade HVAC, controls, roof at City Hall and Community Center.

Budget: \$6,546,676.00

Status:

- Building, Mechanical, and Electrical Permits have been issued by Building and Safety Division
- Equipment has been delivered and construction started Dec. 13, 2021
- On-going construction
- **Anticipated date of completion; June 2022.**

24. Project No: 1717– California Water Rebate Program

Location: Various City of Carson Parks, City Hall and Community Center

Description: Installation of high-efficiency sprinkler nozzles and large rotary nozzles

Status:

- Working with California Water Company to replace 1,613 Large Rotary Nozzles and 2,604 High-Efficiency Sprinkler Nozzles.

25. Project: – CalRecycle Beverage Container Recycling Payment Program

Location: City of Carson

Description: The purpose of the beverage container recycling program is to reach and maintain an 80 percent recycling rate for all California Refund Value beverage containers – aluminum, glass, plastic, and bi-metal. Maximum funding is \$10,500.

Status:

- Funding Request Due Date: January 18, 2022
- Eligible Projects/Products
 - New or existing curbside recycling programs
 - Neighborhood drop-off recycling programs
 - Public education promoting beverage container recycling
 - Litter reduction and cleanup where the waste stream includes beverage containers that will be recycled
 -

26. Project: – 1666 City Hall Carpets

Location: City of Carson, City Hall

Description: City Hall carpet replacement at the 1st floor lobby, 2nd floor lobby, counsel chamber, and conference room. Additionally, floor and wall tile will be installed in the vestibule of the 2nd floor bathrooms next to the conference room.

Status:

- IFB 22-14 (Invitation for Bids) has been sent to purchasing to approve dates for job walk, contractor questions, and bids due date.
- **Job walk is scheduled for 3/30/2022 and bids for project will close on April 21,2022.**

SECURITY CAMERA PROJECTS

27. Project No. 1686 – Installation of Safety and Security Camera

Location: Avalon Boulevard from Scottsdale to 189th

Budget: \$200,000.00

Description: Removal and Replacement of a Network Based Safety and Security Camera System and Associated work along Avalon Blvd.

Status:

- The project scope is being redefined so that bidders know exactly what the city and Sheriff is expecting. An additional analysis is being performed by the on-call consultant to determine the best technology and to include the building integration as part of the project.
- The new RFP is being developed to hire a contractor to install the cameras and any upgrades required..

28. Project No. 1687 – Carson St Intelligent Transportation System

Location: Carson St. from 405 fwy to Figueroa Street

Description: The project involves the installation of 100 feet of underground conduit at the intersection of Carson Street and Main Street, installation of 2 miles of fiber optic cables in existing City-owned conduit along Carson Street with 10 intersections, and installation of CCTV cameras and appurtenant hardware at the intersections.

The project will provide fiber optic communication needed to connect all the traffic signals along the identified Carson Street corridor for the purposes of traffic signal synchronization, traffic management, surveillance, and traffic monitoring.

Budget: \$700,000.00 The proposed cameras are for traffic issues and surveillance.

Status:

- Funding Agreement between the city and MTA has been approved by the city council.
- Staff is waiting to get the agreement fully executed in order to move forward with the preparation of RFP to hire consultant to complete the PS&E.

TRANSIT AND SAFETY PROJECTS

29. Wayfinding Signs and Additional Transit Items

Location: Various locations around Dignity Health Sports Park Area.

Description: Installation of Bus Shelters, bike racks, and wayfinding signs.

Budget: \$401,025.00

Status: •

- The city requested MTA to authorize the city to spend residual funds from the Rapid Bus Transit project for the installation of additional wayfinding signs and bus shelters citywide.
- A 1-year time extension until Sept. 2022 is also requested.
- PW has been asked to coordinate with CSUDH on wayfinding and bike signs.
- MTA is reviewing city's request and will advise the city of the Board's decision expected in February 2021.
- Waiting on MTA's decision.

PARK IMPROVEMENT PROJECTS

30. Project No: 1515– Carriage Crest Park Stormwater Capture

Location: Northeast corner of Sepulveda and Figueroa St.

Description: Installation of Stormwater chambers to capture and divert stormwater to LA County Sanitation District. This water will be used to augment the reclaimed water for regional uses. This type of stormwater project is the first of its kind in California.

Status:

- O&M support Agreement with LA Sanitation District was approved by City Council in December
- Working with LACSD on contractor's change order claims.
- The grass in the ball field area is being re-seeded and should be established so that the public can use it by March 2022
- Parks and Rec staff started occupying the park facilities on December 16, 2021, with the exception of the ball field area.
- Contractor is working on necessary equipment adjustment and other punch list items.

31. Project No: 1718 - James Anderson Park

Location: 19101 S. Wilmington Ave

Description: Accessibility upgrades that include replacing the concrete slab in front of the existing building and new asphalt paving/markings at the accessibility parking stalls.

Status: (VL,2/17/2022)

- Pre-bid conference walk was held on 2/7/2022.
- Addendum drawings were received on 2/16/2022.
- Drawings, addendum drawings, and answers to contractor questions were posted on planet bids by purchasing department on 2/16/2022.
- Bids are due on 2/22/2022
- Engineering staff will begin drafting the council agenda report on 2/17/2022.
- **Project (staff report) was put on March 15,2022 Agenda for City Council but it was not approved since CDBG requires more than one bid to be submitted. Project will be re-bid with increase in scope.**

MAINTENANCE PROJECTS

32. Project – Court Resurfacing

Location: Various Parks

Description: Resurface basketball and tennis courts at various parks

Status:

- Working on determining the priority of courts to be replaced

33. Project – Concrete Grinding

Location: City-wide

Description: The project involves grinding those sidewalks and pathways that have been identified as requiring grinding due to uplifting.

Budget: \$700,000

Status:

- Draft for RFP in progress

- Expect to bring to City Council March 2022

34. Project No: Tree Trimming

Location: City-wide

Description: Trimming of trees

Status:

- City Council rejected all bids for the original RFP and selection process
- Staff will be reviewing the scope of work and re-bidding the project in Q1 2022
- WCA will continue with their supplemental tree trimming activities

34. UST Project

Location: City Hall

Description: Underground storage tank

Status:

- No soil contamination has been found.
- Construction is on-going
- City Council approved Amendment No. 1 to the existing contract
- Project should be finished by end of February
- Portable generator will be removed once the Generator is back on line

35. Project No:1633– Re-Plaster Pool

Location: Dominguez Pool, Foisia Pool and Hemingway Pool

Description:

Status:

- Preparing to go out to Bid in January 2022
- Staff is completing IFB and refining scope
- Project includes pool decks and heaters

36. Project Elevators:

Location: City-Hall and Community Center

Description: Refurbish and Replace Elevators

Status:

- Proposal for Community Center elevator has been accepted.
- Scope of work for the City hall elevator still being clarified – Staff recommends Valve, Pump and fluid Replacement.
- Replacing the Community Center elevator should start in April.
- The invitation for bids (IFB) for the community center elevator modernization has been drafted and an IFB # has been requested from the purchasing department. Engineering staff is aiming to send out bid by 2/24. (VL,2/17/2022)
- **Second Invitation for Bid (IFB) draft is currently being reviewed by purchasing department. Project # and fund source is needed to continue.**

37. Bridge Maintenance Inspection Reports – Work Recommended:

Location: All bridges with an open inspection report

Description: Complete work recommended items as noted in the bridge inspection reports from Caltrans.

Status:

- All inspection reports have been reviewed and a list of the work recommended items has been created. A site visit has been conducted and photographs have been taken of the work recommended in the inspection reports. Engineering staff still needs to do site visits on three more bridges to complete the photo documentation package. (VL,2/17/2022)
- **Invitation for Bid (IFB) Package expected to be submitted to purchasing for review on the week of April 4th, 2022.**

REGIONAL AND STATE PROJECTS:

1. SR 91

- **Within the last month, Caltrans paused the design for the 91**
- **Staff has requested that the Caltrans' team consider Environmental, Aesthetic and Noise provided in a memo**
- **Staff expects to be updated on an updated design in the next month or two**

2. SR 47

- In February, 2021, staff (Asst. City Manager, Dir of PW, and AWA lawyer) met with Caltrans' local lawyers to discuss Caltrans taking over SR 47, as originally discussed in the State legislature in the early 1980s. At that time, Caltrans indicated that if Carson wanted the State to take over the road, Carson would have to "bring it up to Caltrans design requirements" prior to them taking it back
- In August, 2021, during the beginning of the Ports of LA and Long Beach Supply Chain crisis, the White House liaison reached out to Carson's City Manager, Director of PW and AWA's transportation lawyer, to discuss possibilities of Carson playing a role in the supply chain solution. Caltrans taking over SR 47 was presented by Carson. After Carson discussed why Carson believed the State should take it over, the liaison indicated he would see what could be done and agreed to the logic of Carson's proposal re: SR 47.
- Caltrans announced in a meeting with Carson and the White House Liaison, that they agreed that SR 47 was a route that the State of California should own and maintain.
- **Staff is working with Caltrans' new Project Manager for the conversion of SR 47 from City of Carson ownership to the State of CA.**

- **An MOU is being discussed with Caltrans while they are going through the process to obtain approval from the California Transportation Commission (CTC) to take back SR 47.**
- **Caltrans is compiling a list of documents they will require in order to sign the MOU and start work with the CTC.**

3. Dominguez Channel

- **Discussions with LA County continue re: both near term and long term solutions**
- **LA County has agreed to present the work that they have done over the years related to Dominguez Channel to update the City on completed efforts**
- **Staff has been working with the Army Corps of Engineers, LA Office, as well as Los Angeles County Public Works on evaluating grant funding opportunities regarding the Dominguez Channel improvements in the City of Carson. Efforts have included discussing and writing the scope of work for grant funding.**
- **The City of Carson and LA County Public Works worked in partnership to submit a WRDA grant to Congress for up to \$40M for restoration and rehabilitation. It is now in Committee.**
- **The City of Carson and LA County Public Works are currently in the process of submitting a ACOE grant for the Ecological study program that could fund up to \$10M. This grant is administered by the local LA Office.**