



## CHANGE ORDER

---

**PROJECT TITLE:** Project No. 1606 – 223<sup>rd</sup>  
Street Improvement and  
Widening Project

**TO CONTRACTOR:**

All American Asphalt  
Attn: Gordon Kline  
Project Manager  
400 E. Sixth St.  
Corona, CA 92878

**PROJECT NO:** 1606

**CHANGE  
ORDER NO:** 1 Rev. 1

**DATE:** December 7, 2022

---

**Type of Change Order:**

<input checked="" type="checkbox"/> Increase / Decrease in Contract Quantities	<input type="checkbox"/> Change in Contract Unit Prices Time and Materials (Estimated) (Notice to Proceed with Not To Exceed Estimated Amount)
<input type="checkbox"/> Agreed Lump Sum	<input type="checkbox"/> Time and Materials (Final Price and Time)
<input checked="" type="checkbox"/> Time Extension Only	

Change Requested by: City of Carson

---

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Description of work to be done, estimate of quantities, and prices to be paid: Segregate between additional work at current or revised contract unit prices, agreed lump sum price, and time & materials. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is used and no allowance will be made for idle time.

**1. Time extension for relocation and removal of existing utilities (65 additional working days)**

Time extension to complete the work required for the Capital Improvement Program Project 1606 on 223rd Street. Extension is based on the time the contractor had to wait

for Utility Companies (SCE, MWD and AT&T) to relocate and remove existing facilities within the widening area of the project. 65 additional working days provided. Work to be completed by May 13<sup>th</sup>, 2022.

**2. Time extension for hydrotesting abandoned oil pipeline (85 additional working days).**

The contractor will receive an extension to hydrotest abandoned oil pipeline found within the project site in the widening area and to account for the time the project was put on hold. All American Asphalt was directed to put project on hold in the widening area until the owner was found, and the appropriate authorities (California Department of Conservation and The Office of the State Fire Marshal) were consulted on how to proceed with the abandoned pipeline. Work to be completed by May 13<sup>th</sup>, 2022.

**3. Construction of additional sidewalk and curb and gutter \$108,153.**

City requested All American Asphalt to construct additional sidewalk on the north side of 223<sup>rd</sup> within the project site.

**4. Relocation of MWD vent stack, \$73,319.31**

City requested All American Asphalt to relocate MWD vent stack out of the proposed roadway.

**5. Potholing of existing SCE conduit line, \$12,876.88**

All American Asphalt requested the sub-contractor Belco to perform potholing of the existing SCE conduit line to revise the SCE plans.

**6. Hydrotesting of abandoned oil line, \$33,815.23**

All American Asphalt's sub-contractor, WA-Rasic, hydrotested the abandoned oil pipeline to confirm the line was abandoned and that it was safe to continue with construction.

**Compensation for all the above additional work shall be provided in accordance with the attached All American Asphalt Change Order Requests**

---

By reason of this order, the time of completion will be adjusted as follows: deferred

---

**This Change Order is not valid until signed by the City of Carson**

The original Contract Amount was ..... \$ 1,671,391.68

Net change by previously authorized Change Orders ..... \$ 0.00

The Contract Amount will be increased by this Change Order

in the maximum amount of..... \$ 228,164.42  
The new Contract Amount including this Change Order will be .....\$ 1,899,556.10  
The Contract Time will be increased by 150 working days

---

THIS CHANGE ORDER CONSTITUTES FULL, FINAL, AND COMPLETE COMPENSATION TO THE CONTRACTOR FOR ALL COSTS, EXPENSES, OVERHEAD, PROFIT, AND ANY DAMAGES OF EVERY KIND THAT THE CONTRACTOR MAY INCUR IN CONNECTION WITH THE ABOVE REFERENCED CHANGES IN THE WORK, INCLUDING ANY IMPACT ON THE REFERENCED WORK OR ON ANY OTHER WORK UNDER THE CONTRACT, ANY CHANGES IN THE SEQUENCES OF ANY WORK, ANY DELAY TO ANY WORK, ANY DISRUPTION OF ANY WORK, ANY RESCHEDULING OF ANY WORK, AND ANY OTHER EFFECT ON ANY OF THE WORK UNDER THIS CONTRACT. BY THE EXECUTION OF THIS CHANGE ORDER, THE CONTRACTOR ACCEPTS THE CONTRACT PRICE CHANGE AND THE CONTRACT COMPLETION DATE CHANGE, IF ANY, AND EXPRESSLY WAIVES ANY CLAIMS FOR ANY ADDITIONAL COMPENSATION, DAMAGES OR TIME EXTENSIONS, IN CONNECTION WITH THE ABOVE-REFERENCED CHANGES. WE, THE UNDERSIGNED CONTRACTOR, HAVE GIVEN CAREFUL CONSIDERATION TO THE CHANGE PROPOSED AND HEREBY AGREE, IF THIS PROPOSAL IS APPROVED, THAT WE WILL ACCEPT AS FULL PAYMENT THEREFORE THE PRICE SHOWN ABOVE.

---

Gordon Kline, PM      CKB      12/8/22  
CONTRACTOR'S REPRESENTATIVE      Date  
Name      Signature

SUBMITTED BY:      [Signature]      12/8/22  
Jesus Sanchez, P.E.      Date  
Project Manager/ Associate Engineer

RECOMMENDED BY:      [Signature]      12/8/22  
Gilbert M. Marquez, P.E.      Date  
City Engineer

APPROVED BY:      [Signature]      12/8/22  
John S. Raymond      Date  
Assistant City Manager

---

THE FOLLOWING PAGES ONLY INCLUDE CHANGE ORDER ATTACHMENTS