



CHANGE ORDER

PROJECT TITLE: Project No. 1606 – 223rd
Street Improvement and
Widening Project

TO CONTRACTOR:

All American Asphalt
Attn: Gordon Kline
Project Manager
400 E. Sixth St.
Corona, CA 92878

PROJECT NO: 1606

CHANGE
ORDER NO: 2

DATE: December 7, 2022

Type of Change Order:

<input checked="" type="checkbox"/> Increase / Decrease in Contract Quantities	<input type="checkbox"/> Change in Contract Unit Prices
<input type="checkbox"/> Agreed Lump Sum	<input type="checkbox"/> Time and Materials (Estimated)
	<input type="checkbox"/> (Notice to Proceed with Not To Exceed Estimated Amount)
<input checked="" type="checkbox"/> Time Extension Only	<input type="checkbox"/> Time and Materials
	<input type="checkbox"/> (Final Price and Time)

Change Requested by: City of Carson

You are hereby directed to make the herein described changes from the plans and specifications or do the following described work not included in the plans and specifications on this contract.

Description of work to be done, estimate of quantities, and prices to be paid: Segregate between additional work at current or revised contract unit prices, agreed lump sum price, and time & materials. Unless otherwise stated, rates for rental of equipment cover only such time as equipment is used and no allowance will be made for idle time.

- 1. Time extension for potholing and installation of new conduit line per revised SCE plans (83 additional working days).**

The contractor will receive an extension of 83 working days to pothole and install the new conduit line. Work to be completed by September 19th, 2022.

2. Additional Potholing for SCE conduit line, \$4,691.53

All American Asphalt requested the sub-contractor Belco to perform potholing of the existing SCE conduit system to determine the depth of the new conduit.

3. Price increase of materials and labor for the installation SCE conduit line per revised SCE plans, \$193,746.15

Material and labor cost increased due to supply chain issues. The installation of the new SCE line was put on hold due to the discovery and removal of an abandoned oil pipeline that was found on the project site and the changes that SCE made to the construction plans.

4. Changes to Signing and Striping per revised plans, \$7,585.76

The city requested All American Asphalt to make changes on the Signing and Striping per revised plans.

5. Additional Project Bid item quantities, \$ 61,409.02

Quantities for Bid items 2, 6A, 13-15, 17B, 18A, 20, 22, 24A, 25, 26, 29B, 30B, 33 were added due to existing project site conditions

Compensation for all the above additional work shall be provided in accordance with the attached All American Asphalt Change Order Requests

By reason of this order, the time of completion will be adjusted as follows: deferred

This Change Order is not valid until signed by the City of Carson


The original Contract Amount was	\$ 1,671,391.68
Net change by previously authorized Change Orders	\$ 228,164.42
The Contract Amount will be increased by this Change Order in the maximum amount of	\$ 267,432.46
The new Contract Amount including this Change Order will be	\$2,166,988.56
The Contract Time will be increased by 83 working days	

THIS CHANGE ORDER CONSTITUTES FULL, FINAL, AND COMPLETE
COMPENSATION TO THE CONTRACTOR FOR ALL COSTS, EXPENSES,
OVERHEAD, PROFIT, AND ANY DAMAGES OF EVERY KIND THAT THE


CONTRACTOR MAY INCUR IN CONNECTION WITH THE ABOVE REFERENCED CHANGES IN THE WORK, INCLUDING ANY IMPACT ON THE REFERENCED WORK OR ON ANY OTHER WORK UNDER THE CONTRACT, ANY CHANGES IN THE SEQUENCES OF ANY WORK, ANY DELAY TO ANY WORK, ANY DISRUPTION OF ANY WORK, ANY RESCHEDULING OF ANY WORK, AND ANY OTHER EFFECT ON ANY OF THE WORK UNDER THIS CONTRACT. BY THE EXECUTION OF THIS CHANGE ORDER, THE CONTRACTOR ACCEPTS THE CONTRACT PRICE CHANGE AND THE CONTRACT COMPLETION DATE CHANGE, IF ANY, AND EXPRESSLY WAIVES ANY CLAIMS FOR ANY ADDITIONAL COMPENSATION, DAMAGES OR TIME EXTENSIONS, IN CONNECTION WITH THE ABOVE-REFERENCED CHANGES. WE, THE UNDERSIGNED CONTRACTOR, HAVE GIVEN CAREFUL CONSIDERATION TO THE CHANGE PROPOSED AND HEREBY AGREE, IF THIS PROPOSAL IS APPROVED, THAT WE WILL ACCEPT AS FULL PAYMENT THEREFORE THE PRICE SHOWN ABOVE.

Gordon Kline, PM  12/8/22

CONTRACTOR'S REPRESENTATIVE
Name Signature Date

SUBMITTED BY:  12/8/22

Jesus Sanchez, P.E.
Project Manager/ Associate Engineer Date

RECOMMENDED BY:  12/8/22

Gilbert M. Marquez, P.E.
City Engineer Date

APPROVED BY:  12/8/22

John S. Raymond
Assistant City Manager Date

THE FOLLOWING PAGES ONLY INCLUDE CHANGE ORDER ATTACHMENTS